MOBILE DISTRICT 2024 DREDGING PROGRAM

ASHLEY KLEINSCHRODT CHIEF, NAVIGATION

OPERATING FLOOR US 481.00

INVESTIGATION -

ENERTHENSED CONCRETE TRUNING OFFICER



US Army Corps of Engineers® Mobile District

U.S. ARMY








MOBILE DISTRICT

CUI







MOBILE HARBOR






Local Sponsor: Alabama State Port Authority



PASCAGOULA HARBOR





Local Sponsor: Jackson County Port Authority



GULFPORT HARBOR






Local Sponsor: Mississippi State Port Authority



PANAMA CITY HARBOR





Local Sponsor: Panama City Port Authority



PENSACOLA HARBOR







DREDGING SCHEDULE



Mobile District FY24 Dredging Program

Bucket	Awarded Contract	South Atlantic Division	
Hopper	Awarded Contract	Updated 01 Nov 2023	General Navigation POC:
Pipeline	Awarded Contract		George F. Rush 251-694-3715
	Contractor &	OCT NOV DEC JAN FEB MAR APR MAY JUN J	UL AUG SEP
Project	Dredge	1 2 3 4 1 2 3 4 1 2 3 4 1 2 3 4 1 2 3 4 1 2 3 4 1 2 3 4 1 2 3 4 1 2 3 4 1 2 3 4 1 2 3 4 1 2 3 4 1 2 3 4 1 2 3 4	3 4 1 2 3 4 1 2 3 4
FY23 Hopper Rental	Manson		
\$20 M IDIQ	Glenn Edwards		
W9127823D0057			
Awarded 11 April 23			POC - Matthew Edwards 251-298-6874
	Manson		
	Robert White	Mobile Bay (\$15M)	
W9127823D0065		Pensacola (\$10.5M)	
Awarded 15 May 23		Gulfport (\$5M) Pascagoula HI Pass (\$4.6M)	POC - Matthew Edwards 251-298-6874
Coastal 27-30 in. Rental	Mike Hooks		FOC - Matthew Edwards 201-200-0014
	Missouri H	Pascagoula/Casotte (\$4.5M)	
W9127823D0026	in isocuti ti		
Awarded 08 Nov 2022			POC - Travis Dyess 251- 622-1715
	Inland		
	America	BWT/Sunflower (*\$3M) Sikes Cut (\$2M)	
W9127823D0056		GIWW (\$4M) TennTom (\$3M)	
	Ranger	Alabama River (*\$12M) Coden (\$3M)	
	· · ··································		POC - Travis Dyess 251- 622-1715
Dauphin Island Pass Drury	C&C Marine		
	Cledus	Pass Drury (\$2.8M)	
W9127822D0025			POC - Matthew Edwards 251-298-6874
Panama City Beach	Great Lakes		
Unit Price	Dodge Island		
W9127821C0007	Padre Island		POC - Barry Dailey 251-694-3713

CUI DREDGING SCHEDULE



U.S. ARMY


\$20 M IDIQ B0 15 Mar 24 POC - Matthew Edwards 251-298-6874 Y-Y24 Mechanical \$100 Y°C Contract B0 06 Jun 24 POC - Matthew Edwards 251-298-6874 Woblic District Rental 24 in. \$20 M IDIQ B0 40 U Mar 24 80 01 Apr 24 Adv. 01 Mar 24 80 01 Apr 24 Adv. 01 Mar 24 80 01 Apr 24 Coastal 27-30 in. Rental \$49M IDIQ B0 40 U Mar 24 80 30 Jun 24 Coastal 27-30 in. Rental 80 B 15D Adv. 01 Mar 24 80 B 15D Mobile Deepening Phase 28 Mobile Bar Adv. 71 Mar 24 80 TBD Coastal 27-30 in. Rental 80 TBD Adv. 71 Mar 24 80 TBD POC - Far Was Dyes 251-622-1715 POC - Far Was Dyes 251-622-1715 POC - Far Was Dyes 251-622-1715 Mobile Deepening Phase 28 Mobile Bar Adv. 71 Mar 24 80 TBD POC - Far Was Dyes 251-622-1715 POC - Barry Dailey 251-694-3713 POC - Barry Dailey 251-694-3713 Mobile Deepening Phase 28 Was Dyes 250-024 Adv. 71 Mar 24 80 TBD POC - Barry Dailey 251-694-3713 POC - Barry Dailey 251-694-3713 POC - Barry Dailey 251-694-3713 Mobile Deepening Phase 38 Was Dyes 250-023 Adv. 71 Mar 24 80 TBD POC - Barry Dailey 251-694-3713 POC - Barry Dailey 251-694-3713 POC - Barry Dailey 251-694-3713 Mobile Deepening Phase 48 Was Dyes 250-023 Adv. 76 Jan 24 80 TBD POC - Barry Dailey 251-694-3713 POC - Barry Dailey 251-694-3713			
Image: Note of the section of the s	FY24 Hopper Rental	Adv.14 Feb 24	
FY24 Mechanical Adv. 06 May 24 B0 06 Jun 24	\$20 M IDIQ	BO 15 Mar 24	
\$10M "C" Contract B0 06 Jun 24 B0 06 Jun 24 B0 06 Jun 24 B0 01 Mar 24			POC - Matthew Edwards 251-298-6874
\$10M "C" Contract B0 06 Jun 24 B0 06 Jun 24 B0 06 Jun 24 B0 01 Mar 24	FY24 Mechanical	Adv. 06 May 24	
Mobile District Rental 24 In. Adv. 01 Mar 24 Do 01 Apr 24 Do 01 Apr 24 Do 01 Apr 24 S30 M IDQ Adv. 01 May 24 Do 03 Jun 24 Doc -Tyter Peny251-441-5227 Castal 27-30 in. Rental Adv. 01 May 24 Doc Jun 24 Doc -Travs Dyess 251-622-1715 Mobile Deepening Phase 2a Adv. Ti Bp Doc - Travs Dyess 251-622-1715 Mobile Deepening Phase 2b Adv. 7 Mar 24 Doc - Barry Dailey 251-694-3713 Mobile Deepening Phase 5b Adv. 7 Mar 24 Doc - Daery Dailey 251-694-3713 Mobile Deepening Phase 5b Adv. 7 Mar 24 Doc - Daery Dailey 251-694-3713 Mobile Deepening Phase 5b Adv. 10 Nov 23 Doc - Daery Dailey 251-694-3713 Mobile Deepening Phase 5b Adv. 10 Nov 23 Doc - Daery Dailey 251-694-3713 Mobile Deepening Phase 5b Adv. 10 Nov 23 Doc - Daery Dailey 251-694-3713 Mobile Deepening Phase 5b Adv. 10 Nov 23 Doc - Daery Dailey 251-694-3713 Mobile Deepening Phase 6b Adv. 10 Nov 23 Doc - Daery Dailey 251-694-3713 Mobile Deepening Phase 6b Adv. 10 Jan 24 Doc - Daery Dailey 251-694-3713	\$10M "C" Contract		
\$30 M IDQB0 01 Apr 24Cocasial 27-30 in. Rental \$49 M IDQAdv. 01 May 24 B0 03 Jun 24POC - Travis Dess 251 - 622 - 1715Mobile Deepening Phase 2a Mobile Deepening Phase 2b Mobile Deepening Phase 2b B0 17 Apr 24Adv. 7 Mar 24 B0 17 Apr 24Adv. 01 Nov 23 B0 05 Dec 23Adv. 01 Nov 23 B0			POC - Travis Dyess 251- 622-1715
Image: Constant of the constan	Mobile District Rental 24 in.	Adv. 01 Mar 24	
Coastal 27-30 in. Rental \$49M IDIQAdv. 01 May 24 BO 03 Jun 24Adv. TBD BO 03 Jun 24Mobile Deepening Phase 2a Mobile Deepening Phase 2b Mobile Deepening Phase 2b Mobile Deepening Phase 5 Mobile Deepening Phase 5 Mobile Deepening Phase 5 Mobile Deepening Phase 6 Mobile BayAdv. 7 Mar 24 BO 05 Dec 23Adv. 01 Nov 23 BO 05 Dec 23Mobile Deepening Phase 6 Mobile BayAdv. 16 Jan 24 BO 23 Feb 24Adv. 16 Jan 24 BO 23 Feb 24Adv. 16 Jan 24 BO 23 Feb 24	\$30 M IDIQ	BO 01 Apr 24	
\$49M IDQB0 03 Jun 24Constrained procession of the second of the se			POC -Tyler Perry 251-441-5227
Image: Constraint of Constra	Coastal 27-30 in. Rental	Adv. 01 May 24	
Mobile Deepening Phase 2a Adv. TBD Devine	\$49M IDIQ	BO 03 Jun 24	
Mobile BarB0 TBDMobile Deepening Phase 2bAdv. 7 Mar 24Mobile Lower BayB0 17 Apr 24Mobile Deepening Phase 5Adv. 01 Nov 23Mobile Deepening Phase 5Adv. 01 Nov 23Mobile BayB0 05 Dec 23W0127823B004Adv. 16 Jan 24Mobile Deepening Phase 6Adv. 16 Jan 24Mobile Deepening Phase 6Adv. 16 Jan 24Mobile BayB0 23 Feb 24			POC -Travis Dyess 251- 622-1715
Image: Addition of the section of t	Mobile Deepening Phase 2a	Adv. TBD	
Mobile Deepening Phase 2b Adv. 7 Mar 24 B0 17 Apr 24 POC - Barry Dailey 251-694-3713 Mobile Deepening Phase 5 Adv. 01 Nov 23 B0 05 Dec 23 POC - Barry Dailey 251-694-3713 Mobile Deepening Phase 6 Adv. 16 Jan 24 POC - Barry Dailey 251-694-3713 Mobile Bay Adv. 16 Jan 24 POC - Barry Dailey 251-694-3713	Mobile Bar	BO TBD	
Mobile Lower BayB0 17 Apr 24POC - Barry Dailey 251-694-3713Mobile Deepening Phase 5 W0127823B004Adv. 01 Nov 23 B0 05 Dec 23Adv. 01 Nov 23 ConstructionMobile Deepening Phase 6 Mobile BayAdv. 16 Jan 24 B0 23 Feb 24Adv. 16 Jan 24 B0 23 Feb 24			POC - Barry Dailey 251-694-3713
Image: Section of Sectin of Section of Section of Section of	Mobile Deepening Phase 2b	Adv. 7 Mar 24	
Mobile Deepening Phase 5 Adv. 01 Nov 23 Mobile Bay BO 05 Dec 23 W9127823B0004 POC - Barry Dailey 251-694-3713 Mobile Deepening Phase 6 Adv. 16 Jan 24 Mobile Bay BO 23 Feb 24	Mobile Lower Bay	BO 17 Apr 24	
Mobile Bay BO 05 Dec 23 W9127823B004 POC - Barry Dailey 251-694-3713 Mobile Deepening Phase 6 Adv. 16 Jan 24 Mobile Bay BO 23 Feb 24			POC - Barry Dailey 251-694-3713
W9127823B004Adv.POC - Barry Dailey 251-694-3713Mobile Deepening Phase 6 Mobile BayAdv. 16 Jan 24 B 0 23 Feb 24POC - Barry Dailey 251-694-3713	Mobile Deepening Phase 5	Adv. 01 Nov 23	
Mobile Deepening Phase 6Adv. 16 Jan 24Mobile BayBO 23 Feb 24	Mobile Bay	BO 05 Dec 23	
Mobile Bay BO 23 Feb 24	W9127823B0004		POC - Barry Dailey 251-694-3713
	Mobile Deepening Phase 6	Adv. 16 Jan 24	
POC - Barry Dailey 251-694-3713	Mobile Bay	BO 23 Feb 24	
			POC - Barry Dailey 251-694-3713



Posted online:



\$20M IDIQ Hopper Rental



LOCATION: Mobile, Gulfport, Pascagoula, Pensacola

DREDGE TYPE: Hopper (min of 3600cy)

PLACEMENT: Sand Island Beneficial Use Area (SIBUA), Ocean Disposal (ODMDS)

QUANTITY: 5-8 MCY

DEPTH: Varies


ADVERTISE: 14 Feb 2024

BID OPENING: 14 Mar 2024

CONTRACT DURATION: 14month contract



\$30M 24" IDIQ Pipeline Rental



LOCATION: Black Warrior-Tombigbee, Tennessee-Tombigbee, Alabama River, GIWW, Shallow Draft **DREDGE TYPE:** 24" Pipeline **PLACEMENT:** Upland, In-Bank & Thin Layer **QUANTITY: 3-5+ MCY DEPTH:** Shallow Draft **ADVERTISE:** 01 Mar 2024 BID OPENING: 01 Apr 2024 **CONTRACT DURATION:** 14months






\$49M 27-30" IDIQ Cutterhead Pipeline Rental

CUI





LOCATION: Alabama, Mississippi and Florida DREDGE TYPE: 27-30 inch Pipeline PLACEMENT: Upland & Thin Layer Open Water QUANTITY: 10-15 MCY DEPTH: Varies ADVERTISE: 01 May 2024 BID OPENING: 03 Jun 2024 CONTRACT DURATION: 14month contract

WEDA GULF COAST CHAPTER 2023 ANNUAL MEETING

Mobile Harbor Update

07 NOVEMBER 2023











CUI **Mobile Harbor Project Plan**



Channel Deepening: 50 feet Bay/ 52 feet Bar

- Channel Widening: 3 mi. long, 100 ft wide* 🙆
- Turning Basin Modification
- Bar Channel Bend Easing ()



CONSTRUCTION STATUS

•Project Partnership Agreement (PPA): 17 Jun 2020 •First Contract (Phase 1) Awarded: 28 Sep 2020 - Complete •Second Contract (Phase 3) Awarded: 21 Apr 2021- Complete •Third Contract (Phase 4) Awarded: 11 July 2022 - Complete




CUI

CONSTRUCTION PHASING

Phase 1: Bar Channel Deep	pening (Complete)	1.6MCY	Hopper/ Pipeline			
	2b: Bar Channel & to 52' plus Widener	7.1MCY	Hopper 2			
Phase 3: Dee Channel (Con	pening Lower Bay n plete)	6.1MCY	Hopper			
Phase 4: Dee of Lower Bay portion of Up Channel (Con	per Bay	6.1MCY	Hopper			
Phase 5: Dee Channel (Reli	pen Upper Bay c Shell)	4.6MCY	Pipeline 5			
Phase 6: Turn	ing Basin	2.1MCY	Bucket and Scow			
TARGET CONSTRUCTION SCHEDULE						
Phase 1	FY20 (Sep 2020)	6-9 month effort				
Phase 2a	FY24 (2 nd quarter)	10-12 month effort				
Phase 2b	FY24 (2 nd quarter)	10-12 month effort				
Phase 3	FY21 (Apr 2021)	12-18 month effort				
Phase 4	FY22 (July 2022)	15 month effort				
Phase 5	FY24 (1 st quarter)	10-12 month effort				
Phase 6	FY24 (2 nd quarter)	8-10 mor	8-10 month effort			

Mobile Harbor Target Construction Schedule

U.S. ARMY








Mobile Harbor Phase 5 Advertisement




- Advertised: 01 Nov 2023
- Solicitation Number: W9127823B0004
- Contractor Proposals Due: 05 Dec 2023
- Channel Dredging: 5,050,941 CY
 - 836,0005 CY Maintenance
 - 2,792,252 CY New Work
 - 1,422,684 Projected Shoaling
- Station 267+72.58 to 500+00
- Beneficial Use Relic Shell
 - Placement Area C
 - Placement Area D
 - Placement Area E
 - Placement Area F



Mobile Harbor Phase 2 Refinements





U.S. ARMY

Phase 2 Construction Split:

- □ Approx. Sta 1775+26
 - Phase 2a Bar
 - Phase 2b Bay
- Reduces volume to allow reduced period of performance.
- □ Allows Phase 2b to progress independent of Phase 2a.

Phase 2a:

- Bend Easing in the Bar Channel at Station 1775+26.
- □ Ship Simulation confirmed design.
- □ NEPA Complete.
- Need: Bundle 1 Pipeline vertical data
- Evaluating beneficial use placement Pelican Key
- Advertisement and Construction Period of Performance: TBD

Phase 2b:

- Bundle 9 Pipeline Data confirmed 50 ft / 50ft widener as proposed in the GRR.
- □ NEPA performed in GRR.
- Design substantially complete.
- Advertisement: March 2024



Mobile Harbor Phase 6 Refinements





Phase 6:


- □ Turning basin and adjacent channel
- Channel widener west and south of Little Sand Island
- Improves maneuverability for vessels accessing McDuffie Terminal and the Turning Basin
- □ Ship Simulation confirmed design
- NEPA Complete
- Beneficial Use Placement
 - Deer River
 - Dauphin Island Causeway
 - □ Relic Shell
- □ Advertisement: January 2024




Mobile Harbor Phase 6 Beneficial Use: Dauphin Island Causeway and Deer River



Beneficial Use Site Locations




Turning Basin Modifications



Mobile Harbor



U.S. ARMY Phase 6 Beneficial Use: Dauphin Island Causeway Project






Mobile Harbor



U.S. ARMY Phase 6 Beneficial Use: Dauphin Island Causeway Project



Dauphin Island Causeway (Phase 6):

- **Breakwaters to be constructed by others**
- Sand berm and marsh fill components
- Prioritize sand from Turning Basin to construct sand berm
- □ +/- 6-inch tolerance

Mobile Harbor



U.S. ARMY

Phase 6 Beneficial Use: Deer River Project



CONSTRUCTION ACCESS CHANNEL (3,920-LF)

CUI

MEAN HIGH WATER (ELEV. 0.8' NAVD 1988) REEFMAKER SHORELINE STABILIZATION (410-LF) THIN-LAYER DISPOSAL AREA (50.9-AC)



Project Proponent: Mobile Bay National Estuary Program



Deer River (Phase 6):

- 1 placement site approximate 20 acres
- Submerged Aquatic Vegetation (SAV) nearby
- Water depths shallow (~2 to 10 ft deep)
- **Distance from turning basin**
 - down the channel ~ 15 miles
 - □ Theodore Ship Channel ~5 miles
- Material from Turning Basin:
 - Historical predominantly sandy/coarse grained materials (SP, SW, SP-SM, SM)
 - **Boring logs provided**

Environmental:


- **Pre/Post Surveys**
- **Turbidity Monitoring**

Designer: Thompson



Mobile Harbor Phase 6 Beneficial Use: Deer River Project





CUI

Deer River (Phase 6):

U.S. ARMY

- Containment berm to be constructed by others
- **Temporary access channel to be constructed by others**
- **Approximately 220,000 yd³ from turning basin**

Project Proponent: Mobile Bay National Estuary Program



Designer: Thompson





