




Re-Building the Texas Coast – Project Update on McFaddin Beach Nourishment

Philip Blackmar, PE Philip.Blackmar@hdrinc.com (361) 696-3311

Christine Magers, CWB Christine.Magers@hdrinc.com (361) 696-3341



McFaddin National Wildlife Refuge Beach, Texas

Who's who?



Christine Magers, CWB Environmental Program Lead HDR Engineering, Inc.




Philip Blackmar, P.E.

Coastal Project Manager

HDR Engineering, Inc.


Project Location



McFaddin's Background

- Salt Bayou ecosystem largest continuous estuarine marsh complex in Texas.
- The marsh also provides storm protection for Texas' infrastructure
- BEG results show average loss of 3 feet/year between 1956 to 1982 current rates exceed 20 feet
- Efforts to restore
 - Clay berm construction in 2016
 - Pilot project construction in 2017
 - Phase II







Pilot Project

- Construction completed May 2017
 - Contractor: Weeks Marine, Inc.
 - 535,000 cubic yards
 - No Overburden
- 3-mile project along most critical section of beach
 - Permit Condition Constraints
 - Beach access

Photo: Texas General Land Office



Phase II



• Scope

- 17 miles of beach
- Nourishment and planting
- Permit Amendment
- Review cross-section
 design
- Plans and Specifications
- Coordination

Permits and Environmental - Past

October 2013 – Clay Berm

• 6-month monitoring

November 2016 – Original Permit

• Water Quality, Bathymetric surveys

April/May 2017 - Pilot Project

Reports made to USFWS and USACE




Photo: Michael Stravato for the Texas Tribune



Permits and Environmental – Pilot Project

- Birds and bird deterrents
- Sand source changes
- Access restrictions
- Archeological Monitoring



Permits and Environmental - Current

November 2019 - Permit Amendment


- Borrow area/placement changes
- 5-year for water quality, bathymetric
- Remove wave modeling
- Remove access restrictions
- Archeological Monitoring
- Add jurisdictional information


Oil and Gas Infrastructure

• Getting a LONO and ownership

Pre-Construction Surveys

- Archeological Surveys
- Protected Species Crew Training and Surveys
- Planting Plans
- Birds on beach July 15 to May 15
- Turtles on beach March 15 to October 1





Borrow Area

- Sand Available = 10.3 million cubic yards
- Overburden = 3.2 million cubic yards
- Project Design 3.4 million cubic yards in place (>7million cubic yards cut)
 - Expect ~ 500,000 cubic yards overburden
- Overburden cut: 0 to 15 feet
- Sand cut: 7 to 23 feet
- Overburden Placement: Within the Area of Potential Effect

Location	Phi Median	Median (mm)	Mean (mm)	Phi Mean	Phi Sorting ¹	% Silt ²
2018 McFaddin Borrow Area	3.03	0.12	0.14	2.81	0.64	19.30

Beach Design Considerations



25H: 1V FROM MHW TO BOTTOM

MHW = 1.2' -

- Modified slope below water to 50H:1V Dune Ridge Crest +8'
 - Dune crest at +8 feet



Existing Sand Veneer

+5'


50H:1V TO MHW

~37 CY/LF Beach Nourishment

Placement Density

Dune Crest Elevation

Priority Area for Ridge Restoration Dune Crest Elevation, ft (NAVD) 10 9.3 miles 8 **Pilot Project** 4 2 Mar-17 -Mar-18 -Jun-18 Jun-17 0 0+00 100 + 00200+00 300+00 400+00 600+00 700+00 800+00 900+00 1000+001100+00500+00 **Distance Along Shore (ft)**




• Average of +6 feet west of Pilot project

Sea Rim State Park

- Average +4.5 feet east of Pilot project
- Approximately 75% reduction if dune elevation increased to +8 feet
- Dune will naturally evolve in sandy system

Planform Design





Plans and Specifications

- Payment based on material in place
- Schedule flexibility
- Borrow area specifics
- Oil and Gas Infrastructure






Phase II Additional Scope

- Debris removal (under dredging contract)
 - Oil and Gas infrastructure
 - Derelict vehicles
 - Posts and Gates
 - General debris
- Planting
 - Separate contract
 - Schedule to stay within 2 to 4 miles of beach nourishment
 - Bird nesting expected to be a challenge

Phase 2 Update

- Proposal solicitation 3/25/2021
- Proposals received 5/20/2021
- Contract award:
 - Weeks Marine Dredging
 - RES Planting
- Anticipated mobilization winter 2021/2022
- Anticipate approximately 2 years for construction



Monitoring Surveys

• Pre-construction archeological survey

Monitoring	Pre-	Construction	on Post-Construction					
Methodology	Construction	As-Built Monitoring	3-6	Yr 1	Yr 2	Yr 3	Yr 4	Yr 5
	Monitoring		Months					
Visual Inspections		Х		Х	Х	Х	Х	Х
Topographic &	Х	Х		Х	X ¹	Х		Х
Bathymetric Surveys								
Aerial Photography		Х		Х	Х	Х	Х	Х
Planting Subplots		Xa						
Equilibration Survey			Х					
Borrow Area Survey ²		Х		Х	Х		Х	
Water Quality	Х			X3	X ³			
Sampling								

¹ Yr 2 survey required by USACE

²Borrow Area Survey could be required to continue annually until 5 years post construction, but USACE allows consideration to reduce to every other year after 2 years. This situation is assumed in this table.

³ Water Quality Sampling will be performed twice per year where indicated. In addition, water quality sampling could be required for a longer period, but this table assumes USACE will approve a request to discontinue after 2 years based on Pilot Project monitoring.

Who Came to the Rescue?

Salt Bayou Marsh Workgroup includes:

- Ducks Unlimited
- Texas General Land Office
- Jefferson County
- National Oceanic and Atmospheric Administration
- Texas Parks and Wildlife Department
- Texas Water Development Board
- U.S. Fish and Wildlife Service
- U.S. Army Corps of Engineers

Phase II Stakeholders include:

- Jefferson County
- USFWS and the McFaddin National Wildlife Refuge
- The Texas General Land Office
- The National Fish and Wildlife Foundation
- The Deep-Water Horizon Natural Resource Damage Assessment Trustees (NRDA Trustees)
- The RESTORE Council



Summary

- Total of 20 miles of beach to be restored
 - Phase I 3 miles
 - Phase II 17 miles
- Establish natural sandy beach system
- Increase dune elevation and plant
- Debris clean-up
- Major coordination effort and collaboration



Questions

